BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of work: Maintenance of Water Supply Existing Borewells at Rachenahalli Surrounding area in ward no. 08 Jakkur

EMB
Pre-Measurement

Job Code : 008-23-000003

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE-Measurements

Name of work: Maintenance of Water Supply Existing Borewells at Rachenahalli Surrounding area in ward no. 08 Jakkur

Work Order No: BBMP/EE/BTP/WO/102/2022-23 Dt:18.01.2023

JOB NUMBER: 008-23-000003

Estimate Cost: 25.00 lakhs.

As No: AS/CE(YNK)/PR/131/2022-23 Dt. 16.06.2022

Ts No :TS/ CE(YNK)/131/2022-23 Dt : 16.09.2022

Name of Contractor : Sri. Narayana Rao. S

Sl No	Description of item	Unit	No	L	B	D	Qty
37 A0	Earth work excavation for pipeline trenches in all kinds of soils by mechanical means above 600 mm trench width as per drawing and technical specifications, including setting out, construction of shoring, strutting, barricading, caution lights, bracing, using sight rails & boning rods at every 100 mm whevere necessary as directed, removal of stumps and other deleterious matter, dressing of sides and levelling the bottom of trench to the extent required , utilising the available excavated earth locally for the work etc., and all other appurtenances complete in the following strata. Depth exceeding 1.5 m, but not exceeding 3 mPWD SR 2021-22 (Vol-1 Page No. 10 Item no 1.17.2)	Cum					
	Rachenahalli Circle to Ganesh Temple		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	25.00	0.45	0.75	8.44
	Rachenahalli Colony Cross Roads		1	30.00	0.45	0.75	10.13
			1	28.00	0.45	0.75	9.45
	Cross Roads		1	30.00	0.45	0.75	10.13
			1	14.00	0.45	0.75	4.73
	Rachenahalli Ganesh Temple Road		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	12.00	0.45	0.75	4.05
							148.16

Assistant Engineer
Ward No.08

Asst. Executive Engineer
Byatarayanapura Sub division

38 A1	Providing and installing at site of work P.V.C. pipes including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc. complete Water Supply and UGD Works CSR 2021-22 V-5 (Page No. 139 C-12 Item No.12.2	Mtr					
	Rachenahalli Circle to Ganesh Temple		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	30.00			30.00
			1	25.00			25.00
	Rachenahalli Colony Cross Roads		1	30.00			30.00
			1	28.00			28.00
	Cross Roads		1	30.00			30.00
			1	14.00			14.00
	Rachenahalli Ganesh Temple Road		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	12.00			12.00
							439.00

25/10/22

Assistant Engineer
Ward No.08

Asst. Executive Engineer
Byatarayanapura Sub division

Scanned by CamScanner